



Woods Ephraim Trail Repair Project Schedule

Week 1 & 2 July 24, 2015	Start Manhole & 36" RCP Channel Excavation
Week 3 July 31, 2015	Preparing Right of Way
Week 4 August 7, 2015	Subgrade Preparation
Week 5 & 6 August 14-21, 2015	Flexiable Base 5" Concrete Pavement Handrail Concrete for structure
Week 6 & 7 August 21-28, 2015	Mortared Rock RIP-RAP Concrete RIP-RAP
Week 8-12 September 4-25, 2015	Granite Gravel Safety end treatments 8" PVC 12" corrugated pipe Native seeding
Week 13 October 2-12, 2015	Clean-up Punch list Job Complete