

Task Name	Duration	Start	Finish	Predecessors	% Complete	Feb					Mar				Apr				May				Jun			
						Jan	Feb 5	Feb 12	Feb 19	Feb 26	Mar 5	Mar 12	Mar 19	Mar 26	Apr 2	Apr 9	Apr 16	Apr 23	Apr 30	May 7	May 14	May 21	May 28	Jun 4	Jun 11	Jun 18
56 Phase 3 Completion	0	05/11/17	05/11/17	55																						
57 Phase 3 (Approx 1+00 - 22+50)	21d	05/11/17	06/09/17	56																						
58 Mobilization/Erosion Control	2d	05/11/17	05/15/17																							
59 Set up Traffic Control	1d	05/11/17	05/12/17																							
60 Install Silt Fence/ Rock Berms	1d	05/12/17	05/15/17	59																						
61 Set up Material Laydown Area	1d	05/12/17	05/15/17	59																						
62 Equipment Mobilization	1d	05/11/17	05/12/17																							
63 Tree Protection	2d	05/11/17	05/15/17																							
64 Removal Items	6d	05/15/17	05/23/17																							
65 Remove Existing Granite Trail	3d	05/15/17	05/18/17	63																						
66 Remove Existing Concrete	2d	05/18/17	05/22/17	65																						
67 Remove Existing Culverts	1d	05/22/17	05/23/17	66																						
68 Installation Items	13d	05/23/17	06/09/17																							
69 Repair of Granite Trail	3d	05/23/17	05/26/17	67																						
70 New Granite Trail	2d	05/26/17	05/30/17	69																						
71 New Concrete Trail	5d	05/30/17	06/06/17	70																						
72 New Culverts	2d	06/06/17	06/08/17	71																						
73 Hydromulching	1d	06/08/17	06/09/17	72																						
74 Phase 4/Final Completion	0	06/09/17	06/09/17	73																						